Time of Order: **1000** Date of Order: 6/20/20

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/20/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/20/20**	to	**6/21/20**	**River Boost**	-200	-200	0
Arrey Canal	210	210	0	**River Reaches/Stations**			
(-) Bypass	-20	-20	0	Caballo Release	2308	2308	0
River Pumps	20	20	0	Flow below Percha Dam	2098	2098	0
Leasburg Canal	270	270	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1828	1828	0
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Eastside Canal	180	180	0	Flow below Mesilla Dam	998	958	40
Westside Canal	500	540	-40	Gain/Loss Mesilla-American	**-50**	**-50**	0
(-) Bypass WW32	-10	-50	40	Flow at American Dam	958	958	0
Total Upper Valley	**1150**	**1150**	**0**	**District Totals**			
State Line	**6/22/20**	to	**6/24/20**	Total for EBID	1040	1055	-15
La Union West TX	10	20	-10	Total for EPCWID	891	876	15
La Union West NM	80	40	40	**Total for Both Districts**	**1931**	**1931**	**0**
La Union East TX	100	60	40	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-200**	**-200**	0
3 Saints East TX	0	15	-15	Total EBID, EPCWID, Mexico	2108	2108	0
3 Saints East NM	0	15	-15	Release	2308	2308	0
Totals State Line	**210**	**170**	**40**				
Lower Valley	**6/22/20**	to	**6/25/20**	**Mon-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	120	120	0		5.19	5.19	10.38
JR-WTP	85	85	0	Reservoir Elevation (ft)			4150.39
Riverside Canal	530	530	0	Flow Rate (cfs)			2309
Total Lower Valley	**781**	**781**	**0**	Difference (Release and Gates Flow) cfs			1
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.19	5.19	