Time of Order: **1000** Date of Order: 8/24/20

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/24/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/24/20**	to	**8/25/20**	**River Boost**	-100	-100	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1837	1837	0
River Pumps	0	0	0	Flow below Percha Dam	1837	1837	0
Leasburg Canal	210	190	20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1627	1647	-20
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Eastside Canal	150	170	-20	Flow below Mesilla Dam	907	907	0
Westside Canal	470	470	0	Gain/Loss Mesilla-American	**0**	**0**	0
(-) Bypass WW32	-10	-10	0	Flow at American Dam	917	917	0
Total Upper Valley	**820**	**820**	**0**	**District Totals**			
State Line	**8/24/20**	to	**8/26/20**	Total for EBID	720	720	0
La Union West TX	20	20	0	Total for EPCWID	840	840	0
La Union West NM	60	60	0	**Total for Both Districts**	**1560**	**1560**	**0**
La Union East TX	80	80	0	**Project Totals**			
La Union East NM	40	40	0	Total Gains/Loss	**-100**	**-100**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1737	1737	0
3 Saints East NM	0	0	0	Release	1837	1837	0
Totals State Line	**200**	**200**	**0**				
Lower Valley	**8/25/20**	to	**8/27/20**	**Tues-Thurs**			
UR-WTP	45	45	0		E.Gate	W.Gate	Total
Franklin Canal	120	120	0		4.52	4.52	9.04
JR-WTP	85	85	0	Reservoir Elevation (ft)			4144.08
Riverside Canal	490	490	0	Flow Rate (cfs)			1822
Total Lower Valley	**740**	**740**	**0**	Difference (Release and Gates Flow) cfs			-15
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	4.52	4.52	