Time of Order: **600** Date of Order: 5/31/21

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/31/2021

Approved EPCWID: RR Time Faxed to Reclamation: **600**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/31/21**	to	**6/1/21**	**River Boost**	-1001	-600	-401
Arrey Canal	150	0	150	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2200	600	1600
River Pumps	20	0	20	Flow below Percha Dam	2050	600	1450
Leasburg Canal	180	0	180	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-334**	**-200**	-134
California Ext.	0	0	0	Flow at Leasburg Cable	1516	400	1116
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-334**	**-200**	-134
Eastside Canal	100	0	100	Flow below Mesilla Dam	732	200	532
Westside Canal	350	0	350	Gain/Loss Mesilla-American	**-333**	**-200**	-133
(-) Bypass WW32	-30	0	-30	Flow at American Dam	429	0	429
Total Upper Valley	**770**	**0**	**770**	**District Totals**			
State Line	**6/3/21**	to	**6/5/21**	Total for EBID	720	0	720
La Union West TX	0	0	0	Total for EPCWID	408	0	408
La Union West NM	0	0	0	**Total for Both Districts**	**1128**	**0**	**1128**
La Union East TX	50	0	50	**Project Totals**			
La Union East NM	20	0	20	Total Gains/Loss	**-1001**	**-600**	-401
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1199	0	1199
3 Saints East NM	0	0	0	Release	2200	600	1600
Totals State Line	**70**	**0**	**70**				
Lower Valley	**6/4/21**	to	**6/6/21**	**Fri-Sun**			
UR-WTP	8	0	8		E.Gate	W.Gate	Total
Franklin Canal	80	0	80		5.24	5.24	10.48
JR-WTP	70	0	70	Reservoir Elevation (ft)			4145.58
Riverside Canal	200	0	200	Flow Rate (cfs)			2202
Total Lower Valley	**358**	**0**	**358**	Difference (Release and Gates Flow) cfs			2
Mexico	**71**	**0**	**71**	U.S.B.R. gate settings	5.40	5.40	

Second release is set at 0800.