Time of Order: **1000** Date of Order: 6/4/21

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/4/2021

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/4/21**	to	**6/5/21**	**River Boost**	-961	-1061	100
Arrey Canal	150	150	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2490	2490	0
River Pumps	10	10	0	Flow below Percha Dam	2340	2340	0
Leasburg Canal	340	320	20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-300**	**-354**	54
California Ext.	0	0	0	Flow at Leasburg Cable	1690	1656	34
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-308**	**-354**	46
Eastside Canal	180	180	0	Flow below Mesilla Dam	782	752	30
Westside Canal	400	350	50	Gain/Loss Mesilla-American	**-353**	**-353**	0
(-) Bypass WW32	-30	-30	0	Flow at American Dam	459	429	30
Total Upper Valley	**1070**	**1000**	**70**	**District Totals**			
State Line	**6/6/21**	to	**6/9/21**	Total for EBID	985	930	55
La Union West TX	20	20	0	Total for EPCWID	473	428	45
La Union West NM	50	50	0	**Total for Both Districts**	**1458**	**1358**	**100**
La Union East TX	50	50	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-961**	**-1061**	100
3 Saints East TX	15	0	15	Total EBID, EPCWID, Mexico	1529	1429	100
3 Saints East NM	15	0	15	Release	2490	2490	0
Totals State Line	**170**	**140**	**30**				
Lower Valley	**6/7/21**	to	**6/10/21**	**Mon-Thurs**			
UR-WTP	15	8	7		E.Gate	W.Gate	Total
Franklin Canal	80	80	0		5.80	5.80	11.60
JR-WTP	93	70	23	Reservoir Elevation (ft)			4145.14
Riverside Canal	200	200	0	Flow Rate (cfs)			2484
Total Lower Valley	**388**	**358**	**30**	Difference (Release and Gates Flow) cfs			-6
Mexico	**71**	**71**	**0**	U.S.B.R. gate settings	5.80	5.80	