Time of Order: **1000** Date of Order: 6/17/21

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/17/2021

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/17/21**	to	**6/18/21**	**River Boost**	-460	-518	58
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2393	2561	-168
River Pumps	10	10	0	Flow below Percha Dam	2113	2281	-168
Leasburg Canal	320	340	-20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-80**	**-80**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1703	1851	-148
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-250**	**-278**	28
Eastside Canal	200	200	0	Flow below Mesilla Dam	653	813	-160
Westside Canal	580	540	40	Gain/Loss Mesilla-American	**-130**	**-160**	30
(-) Bypass WW32	-30	-30	0	Flow at American Dam	553	683	-130
Total Upper Valley	**1380**	**1360**	**20**	**District Totals**			
State Line	**6/17/21**	to	**6/19/21**	Total for EBID	1290	1270	20
La Union West TX	20	20	0	Total for EPCWID	572	702	-130
La Union West NM	60	60	0	**Total for Both Districts**	**1862**	**1972**	**-110**
La Union East TX	70	70	0	**Project Totals**			
La Union East NM	30	30	0	Total Gains/Loss	**-460**	**-518**	58
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1933	2043	-110
3 Saints East NM	0	0	0	Release	2393	2561	-168
Totals State Line	**180**	**180**	**0**				
Lower Valley	**6/20/21**	to	**6/20/21**	**Sun**			
UR-WTP	39	39	0		E.Gate	W.Gate	Total
Franklin Canal	70	160	-90		6.01	6.01	12.02
JR-WTP	93	93	0	Reservoir Elevation (ft)			4139.23
Riverside Canal	280	320	-40	Flow Rate (cfs)			2393
Total Lower Valley	**482**	**612**	**-130**	Difference (Release and Gates Flow) cfs			0
Mexico	**71**	**71**	**0**	U.S.B.R. gate settings	6.01	6.01	