Time of Order: **1000** Date of Order: 6/28/21

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/28/2021

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/28/21**	to	**6/29/21**	**River Boost**	0	-350	350
Arrey Canal	0	80	-80	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	795	1585	-790
River Pumps	0	0	0	Flow below Percha Dam	795	1505	-710
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	795	1505	-710
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**-220**	220
Eastside Canal	0	150	-150	Flow below Mesilla Dam	665	725	-60
Westside Canal	130	410	-280	Gain/Loss Mesilla-American	**0**	**-130**	130
(-) Bypass WW32	-60	-60	0	Flow at American Dam	725	655	70
Total Upper Valley	**70**	**580**	**-510**	**District Totals**			
State Line	**6/27/21**	to	**6/30/21**	Total for EBID	0	510	-510
La Union West TX	0	20	-20	Total for EPCWID	654	654	0
La Union West NM	0	60	-60	**Total for Both Districts**	**654**	**1164**	**-510**
La Union East TX	70	50	20	**Project Totals**			
La Union East NM	0	20	-20	Total Gains/Loss	**0**	**-350**	350
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	795	1235	-440
3 Saints East NM	0	0	0	Release	795	1585	-790
Totals State Line	**70**	**150**	**-80**				
Lower Valley	**6/30/21**	to	**7/1/21**	**Wed-Thurs**			
UR-WTP	31	31	0		E.Gate	W.Gate	Total
Franklin Canal	80	80	0		2.28	2.28	4.56
JR-WTP	93	93	0	Reservoir Elevation (ft)			4136.31
Riverside Canal	380	380	0	Flow Rate (cfs)			797
Total Lower Valley	**584**	**584**	**0**	Difference (Release and Gates Flow) cfs			2
Mexico	**141**	**71**	**70**	U.S.B.R. gate settings	2.28	2.28	4.56