Time of Order: **1030** Date of Order: 7/13/21

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/13/2021

Approved EPCWID: RR Time Faxed to Reclamation: **1030**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/13/21**	to	**7/14/21**	**River Boost**	0	0	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	965	965	0
River Pumps	0	0	0	Flow below Percha Dam	965	965	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	965	965	0
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Eastside Canal	40	0	40	Flow below Mesilla Dam	775	775	0
Westside Canal	150	190	-40	Gain/Loss Mesilla-American	**0**	**0**	0
(-) Bypass WW32	-50	-30	-20	Flow at American Dam	825	805	20
Total Upper Valley	**140**	**160**	**-20**	**District Totals**			
State Line	**7/15/21**	to	**7/17/21**	Total for EBID	0	0	0
La Union West TX	0	60	-60	Total for EPCWID	894	894	0
La Union West NM	0	0	0	**Total for Both Districts**	**894**	**894**	**0**
La Union East TX	100	100	0	**Project Totals**			
La Union East NM	0	0	0	Total Gains/Loss	**0**	**0**	0
3 Saints East TX	40	0	40	Total EBID, EPCWID, Mexico	965	965	0
3 Saints East NM	0	0	0	Release	965	965	0
Totals State Line	**140**	**160**	**-20**				
Lower Valley	**7/16/21**	to	**7/18/21**	**Fri-Sat**			
UR-WTP	29	29	0		E.Gate	W.Gate	Total
Franklin Canal	150	150	0		2.69	2.69	5.38
JR-WTP	85	85	0	Reservoir Elevation (ft)			4136.83
Riverside Canal	490	470	20	Flow Rate (cfs)			950
Total Lower Valley	**754**	**734**	**20**	Difference (Release and Gates Flow) cfs			-15
Mexico	**71**	**71**	**0**	U.S.B.R. gate settings	2.69	2.69	5.38