Time of Order: **1000** Date of Order: 7/31/21

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/31/2021

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change
Upper Valley	**7/31/21**	to	**8/1/21**
Arrey Canal	0	0	0
(-) Bypass	0	0	0
River Pumps	0	0	0
Leasburg Canal	0	0	0
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	0	0	0
Eastside Canal	0	0	0
Westside Canal	170	0	170
(-) Bypass WW32	-20	0	-20
Total Upper Valley	**150**	**0**	**150**
State Line	**8/2/21**	to	**8/4/21**
La Union West TX	0	0	0
La Union West NM	0	0	0
La Union East TX	150	0	150
La Union East NM	0	0	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**150**	**0**	**150**
Lower Valley	**8/3/21**	to	**8/5/21**
UR-WTP	32	32	0
Franklin Canal	75	0	75
JR-WTP	93	93	0
Riverside Canal	360	435	-75
Total Lower Valley	**560**	**560**	**0**
Mexico	**141**	**141**	**0**

	Current	Prior	Change
River Boost	-250	0	-250
River Reaches/Stations			
Caballo Release	1101	701	400
Flow below Percha Dam	1101	701	400
(-) By pass Leasburg WW 8	0	0	0
Gain/Loss Caballo-Leasburg	**0**	**0**	0
Flow at Leasburg Cable	1101	701	400
Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Flow below Mesilla Dam	931	701	230
Gain/Loss Mesilla-American	**0**	**0**	0
Flow at American Dam	951	701	250
District Totals			
Total for EBID	0	0	0
Total for EPCWID	710	560	150
Total for Both Districts	**710**	**560**	**150**
Project Totals			
Total Gains/Loss	**-250**	**0**	-250
Total EBID, EPCWID, Mexico	851	701	150
Release	1101	701	400
Tues-Thurs			
	E.Gate	W.Gate	Total
	3.18	3.18	6.36
Reservoir Elevation (ft)			4135.71
Flow Rate (cfs)			1105
Difference (Release and Gates Flow) cfs			4
U.S.B.R. gate settings	3.18	3.18	6.36