Time of Order: **700** Date of Order: 5/12/23

**all values in cfs**

Approved EBID: MJN Date Faxed to Reclamation: 5/12/2023

Approved EPCWID: RR Time Faxed to Reclamation: **700**

| | Current | Prior | Change | | Current | Prior | Change |
|---|---|---|---|---|---|---|---|
| **Upper Valley** | **5/12/23** | to | **5/13/23** | **River Boost** | -1062 | 0 | -1062 |
| Arrey Canal | 240 | 200 | 40 | **River Reaches/Stations** | | | |
| (-) Bypass | 0 | 0 | 0 | Caballo Release | 2400 | 200 | 2200 |
| River Pumps | 20 | 0 | 20 | Flow below Percha Dam | 2160 | 0 | 2160 |
| Leasburg Canal | 180 | 0 | 180 | (-) By pass Leasburg WW 8 | 0 | 0 | 0 |
| (-) Bypass | 0 | 0 | 0 | Gain/Loss Caballo-Leasburg | **-500** | **0** | -500 |
| California Ext. | 0 | 0 | 0 | Flow at Leasburg Cable | 1460 | 0 | 1460 |
| Del Rio Lateral | 0 | 0 | 0 | Gain/Loss Leasburg-Mesilla | **-312** | **0** | -312 |
| Eastside Canal | 100 | 0 | 100 | Flow below Mesilla Dam | 718 | 0 | 718 |
| Westside Canal | 330 | 0 | 330 | Gain/Loss Mesilla-American | **-250** | **0** | -250 |
| (-) Bypass WW32 | -60 | 0 | -60 | Flow at American Dam | 528 | 0 | 528 |
| **Total Upper Valley** | **810** | **200** | **610** | **District Totals** | | | |
| **State Line** | **5/16/23** | to | **5/16/23** | Total for EBID | 755 | 200 | 555 |
| La Union West TX | 0 | 0 | 0 | Total for EPCWID | 512 | 0 | 512 |
| La Union West NM | 0 | 0 | 0 | **Total for Both Districts** | **1267** | **200** | **1067** |
| La Union East TX | 55 | 0 | 55 | **Project Totals** | | | |
| La Union East NM | 15 | 0 | 15 | Total Gains/Loss | **-1062** | **0** | -1062 |
| 3 Saints East TX | 0 | 0 | 0 | Total EBID, EPCWID, Mexico | 1338 | 200 | 1138 |
| 3 Saints East NM | 0 | 0 | 0 | Release | 2400 | 200 | 2200 |
| **Totals State Line** | **70** | **0** | **70** | | | | |
| **Lower Valley** | **5/16/23** | to | **5/16/23** | **Wed** | | | |
| UR-WTP | 11 | 0 | 11 | | E.Gate | W.Gate | Total |
| Franklin Canal | 100 | 0 | 100 | | 5.48 | 5.48 | 10.96 |
| JR-WTP | 46 | 0 | 46 | Reservoir Elevation (ft) | | | 4148.04 |
| Riverside Canal | 300 | 0 | 300 | Flow Rate (cfs) | | | 2399 |
| **Total Lower Valley** | **457** | **0** | **457** | Difference (Release and Gates Flow) cfs | | | -1 |
| **Mexico** | **71** | **0** | **71** | U.S.B.R. gate settings | 5.48 | 5.48 | 10.96 |