Time of Order: **1100** Date of Order: 6/11/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/11/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/11/23**	to	**6/12/23**	**River Boost**	-400	-400	0
Arrey Canal	260	260	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2258	2258	0
River Pumps	20	20	0	Flow below Percha Dam	1998	1998	0
Leasburg Canal	330	290	40	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1598	1638	-40
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-225**	**-225**	0
Eastside Canal	170	170	0	Flow below Mesilla Dam	793	833	-40
Westside Canal	410	410	0	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	-60	-60	0	Flow at American Dam	728	768	-40
Total Upper Valley	**1130**	**1090**	**40**	**District Totals**			
State Line	**6/12/23**	to	**6/14/23**	Total for EBID	1070	1030	40
La Union West TX	10	10	0	Total for EPCWID	682	722	-40
La Union West NM	40	40	0	**Total for Both Districts**	**1752**	**1752**	**0**
La Union East TX	50	50	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-400**	**-400**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1858	1858	0
3 Saints East NM	0	0	0	Release	2258	2258	0
Totals State Line	**120**	**120**	**0**				
Lower Valley	**6/14/23**	to	**6/15/23**	**Wed-Thurs**			
UR-WTP	39	39	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0		5.29	5.29	10.58
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.84
Riverside Canal	390	430	-40	Flow Rate (cfs)			2264
Total Lower Valley	**622**	**662**	**-40**	Difference (Release and Gates Flow) cfs			6
Mexico	**106**	**106**	**0**	U.S.B.R. gate settings	5.29	5.29	10.58