Time of Order: **1100** Date of Order: 7/3/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/3/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/3/23**	to	**7/4/23**	**River Boost**	-300	-350	50
Arrey Canal	230	260	-30	**River Reaches/Stations**			
(-) Bypass	-60	-60	0	Caballo Release	2312	2392	-80
River Pumps	20	20	0	Flow below Percha Dam	2082	2132	-50
Leasburg Canal	300	300	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1822	1872	-50
Del Rio Lateral	20	0	20	Gain/Loss Leasburg-Mesilla	**-175**	**-225**	50
Eastside Canal	190	210	-20	Flow below Mesilla Dam	927	927	0
Westside Canal	510	510	0	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	-40	-40	0	Flow at American Dam	842	842	0
Total Upper Valley	**1170**	**1200**	**-30**	**District Totals**			
State Line	**7/3/23**	to	**7/5/23**	Total for EBID	1070	1100	-30
La Union West TX	10	10	0	Total for EPCWID	765	765	0
La Union West NM	70	70	0	**Total for Both Districts**	**1835**	**1865**	**-30**
La Union East TX	70	70	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-300**	**-350**	50
3 Saints East TX	20	20	0	Total EBID, EPCWID, Mexico	2012	2042	-30
3 Saints East NM	10	10	0	Release	2312	2392	-80
Totals State Line	**200**	**200**	**0**				
Lower Valley	**7/5/23**	to	**7/6/23**	**Wed-Thurs**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	120	120	0		5.44	5.44	10.88
JR-WTP	93	93	0	Reservoir Elevation (ft)			4145.84
Riverside Canal	410	410	0	Flow Rate (cfs)			2312
Total Lower Valley	**665**	**665**	**0**	Difference (Release and Gates Flow) cfs			0
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.44	5.44	10.88