Time of Order: **1100** Date of Order: 7/9/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/9/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/9/23**	to	**7/10/23**	**River Boost**	-260	-260	0
Arrey Canal	230	230	0	**River Reaches/Stations**			
(-) Bypass	-60	0	-60	Caballo Release	2312	2312	0
River Pumps	20	20	0	Flow below Percha Dam	2082	2082	0
Leasburg Canal	320	320	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1802	1742	60
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-155**	**-155**	0
Eastside Canal	190	190	0	Flow below Mesilla Dam	907	847	60
Westside Canal	550	550	0	Gain/Loss Mesilla-American	**-105**	**-105**	0
(-) Bypass WW32	-40	-40	0	Flow at American Dam	842	782	60
Total Upper Valley	**1210**	**1270**	**-60**	**District Totals**			
State Line	**7/9/23**	to	**7/12/23**	Total for EBID	1120	1180	-60
La Union West TX	20	20	0	Total for EPCWID	738	678	60
La Union West NM	80	80	0	**Total for Both Districts**	**1858**	**1858**	**0**
La Union East TX	70	70	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-260**	**-260**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2052	2052	0
3 Saints East NM	0	0	0	Release	2312	2312	0
Totals State Line	**190**	**190**	**0**				
Lower Valley	**7/12/23**	to	**7/13/23**	**Wed-Thurs**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	120	120	0		5.44	5.44	10.88
JR-WTP	93	93	0	Reservoir Elevation (ft)			4145.81
Riverside Canal	393	333	60	Flow Rate (cfs)			2312
Total Lower Valley	**648**	**588**	**60**	Difference (Release and Gates Flow) cfs			0
Mexico	**194**	**194**	**0**	U.S.B.R. gate settings	5.44	5.44	10.88