Time of Order: **1100** Date of Order: 8/15/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/15/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/15/23**	to	**8/16/23**	**River Boost**	-200	-200	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1969	2049	-80
River Pumps	0	0	0	Flow below Percha Dam	1969	2049	-80
Leasburg Canal	230	230	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1739	1819	-80
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Eastside Canal	170	190	-20	Flow below Mesilla Dam	899	959	-60
Westside Canal	570	570	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-20	0	-20	Flow at American Dam	819	859	-40
Total Upper Valley	**950**	**990**	**-40**	**District Totals**			
State Line	**8/17/23**	to	**8/19/23**	Total for EBID	820	860	-40
La Union West TX	20	20	0	Total for EPCWID	772	812	-40
La Union West NM	80	80	0	**Total for Both Districts**	**1592**	**1672**	**-80**
La Union East TX	90	110	-20	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-200**	**-200**	0
3 Saints East TX	20	0	20	Total EBID, EPCWID, Mexico	1769	1849	-80
3 Saints East NM	0	0	0	Release	1969	2049	-80
Totals State Line	**230**	**230**	**0**				
Lower Valley	**8/18/23**	to	**8/20/23**	**Fri-Sat**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	170	130	40		4.74	4.74	9.48
JR-WTP	90	85	5	Reservoir Elevation (ft)			4145.85
Riverside Canal	340	425	-85	Flow Rate (cfs)			1967
Total Lower Valley	**642**	**682**	**-40**	Difference (Release and Gates Flow) cfs			-2
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	4.74	4.74	9.48