Time of Order: **1100** Date of Order: 8/17/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/17/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/17/23**	to	**8/18/23**	**River Boost**	-50	-100	50
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	1469	1699	-230
River Pumps	0	0	0	Flow below Percha Dam	1469	1699	-230
Leasburg Canal	0	80	-80	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1469	1619	-150
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-25**	**-50**	25
Eastside Canal	150	150	0	Flow below Mesilla Dam	724	849	-125
Westside Canal	570	570	0	Gain/Loss Mesilla-American	**-25**	**-50**	25
(-) Bypass WW32	-20	-20	0	Flow at American Dam	719	819	-100
Total Upper Valley	**700**	**780**	**-80**	**District Totals**			
State Line	**8/17/23**	to	**8/19/23**	Total for EBID	570	650	-80
La Union West TX	20	20	0	Total for EPCWID	672	772	-100
La Union West NM	80	80	0	**Total for Both Districts**	**1242**	**1422**	**-180**
La Union East TX	90	90	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-50**	**-100**	50
3 Saints East TX	20	20	0	Total EBID, EPCWID, Mexico	1419	1599	-180
3 Saints East NM	0	0	0	Release	1469	1699	-230
Totals State Line	**230**	**230**	**0**				
Lower Valley	**8/20/23**	to	**8/20/23**	**Sun**			
UR-WTP	42	42	0		E.Gate	W.Gate	Total
Franklin Canal	70	170	-100		3.66	3.66	7.32
JR-WTP	90	90	0	Reservoir Elevation (ft)			4144.98
Riverside Canal	340	340	0	Flow Rate (cfs)			1470
Total Lower Valley	**542**	**642**	**-100**	Difference (Release and Gates Flow) cfs			1
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	3.66	3.66	7.32