Time of Order: **1100** Date of Order: 10/5/23

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 10/5/2023

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**10/5/23**	to	**10/6/23**	**River Boost**	-125	-125	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	704	844	-140
River Pumps	0	0	0	Flow below Percha Dam	704	844	-140
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	704	844	-140
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Eastside Canal	0	0	0	Flow below Mesilla Dam	504	644	-140
Westside Canal	200	200	0	Gain/Loss Mesilla-American	**-125**	**-125**	0
(-) Bypass WW32	0	0	0	Flow at American Dam	379	519	-140
Total Upper Valley	**200**	**200**	**0**	**District Totals**			
State Line	**10/5/23**	to	**10/7/23**	Total for EBID	0	0	0
La Union West TX	50	50	0	Total for EPCWID	579	719	-140
La Union West NM	0	0	0	**Total for Both Districts**	**579**	**719**	**-140**
La Union East TX	150	150	0	**Project Totals**			
La Union East NM	0	0	0	Total Gains/Loss	**-125**	**-125**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	579	719	-140
3 Saints East NM	0	0	0	Release	704	844	-140
Totals State Line	**200**	**200**	**0**				
Lower Valley	**10/6/23**	to	**10/8/23**	**Fri-Sun**			
UR-WTP	34	34	0		E.Gate	W.Gate	Total
Franklin Canal	60	170	-110		2.22	2.22	4.44
JR-WTP	85	85	0	Reservoir Elevation (ft)			4131.1
Riverside Canal	200	230	-30	Flow Rate (cfs)			703
Total Lower Valley	**379**	**519**	**-140**	Difference (Release and Gates Flow) cfs			-1
Mexico	**0**	**0**	**0**	U.S.B.R. gate settings	2.22	2.22	4.44