Time of Order: **1100** Date of Order: 6/3/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/3/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/3/24**	to	**6/4/24**	**River Boost**	-300	-300	0
Arrey Canal	150	150	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2020	1720	300
River Pumps	15	15	0	Flow below Percha Dam	1870	1570	300
Leasburg Canal	270	270	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-80**	**-80**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1505	1205	300
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-120**	**-120**	0
Eastside Canal	150	100	50	Flow below Mesilla Dam	795	655	140
Westside Canal	440	330	110	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-60	-60	0	Flow at American Dam	755	615	140
Total Upper Valley	**965**	**805**	**160**	**District Totals**			
State Line	**6/5/24**	to	**6/5/24**	Total for EBID	905	755	150
La Union West TX	10	0	10	Total for EPCWID	709	559	150
La Union West NM	50	50	0	**Total for Both Districts**	**1614**	**1314**	**300**
La Union East TX	50	50	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-300**	**-300**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1720	1420	300
3 Saints East NM	0	0	0	Release	2020	1720	300
Totals State Line	**130**	**120**	**10**				
Lower Valley	**6/6/24**	to	**6/6/24**	**Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	170	70	100		4.82	4.82	9.64
JR-WTP	93	93	0	Reservoir Elevation (ft)			4146.57
Riverside Canal	340	300	40	Flow Rate (cfs)			2023
Total Lower Valley	**649**	**509**	**140**	Difference (Release and Gates Flow) cfs			3
Mexico	**106**	**106**	**0**	U.S.B.R. gate settings	4.82	4.82	9.64