Time of Order: **1100** Date of Order: 6/14/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/14/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/14/24**	to	**6/15/24**	**River Boost**	-400	-400	0
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2500	2500	0
River Pumps	15	15	0	Flow below Percha Dam	2220	2220	0
Leasburg Canal	280	280	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-100**	**-100**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1825	1825	0
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Eastside Canal	210	210	0	Flow below Mesilla Dam	840	840	0
Westside Canal	555	555	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-50	-50	0	Flow at American Dam	790	790	0
Total Upper Valley	**1310**	**1310**	**0**	**District Totals**			
State Line	**6/16/24**	to	**6/19/24**	Total for EBID	1240	1240	0
La Union West TX	10	10	0	Total for EPCWID	683	683	0
La Union West NM	90	90	0	**Total for Both Districts**	**1923**	**1923**	**0**
La Union East TX	60	60	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-400**	**-400**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2100	2100	0
3 Saints East NM	0	0	0	Release	2500	2500	0
Totals State Line	**180**	**180**	**0**				
Lower Valley	**6/17/24**	to	**6/20/24**	**Mon-Thurs**			
UR-WTP	50	46	4		E.Gate	W.Gate	Total
Franklin Canal	80	80	0		5.75	5.75	11.50
JR-WTP	93	93	0	Reservoir Elevation (ft)			4145.55
Riverside Canal	390	394	-4	Flow Rate (cfs)			2470
Total Lower Valley	**613**	**613**	**0**	Difference (Release and Gates Flow) cfs			-30
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.75	5.75	11.50