Time of Order: **1100** Date of Order: 6/20/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/20/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/20/24**	to	**6/21/24**	**River Boost**	-320	-320	0
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	2450	2600	-150
River Pumps	15	15	0	Flow below Percha Dam	2170	2320	-150
Leasburg Canal	320	320	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-50**	**-50**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1785	1935	-150
Del Rio Lateral	0	0	0	Gain/Loss Leasburg-Mesilla	**-170**	**-170**	0
Eastside Canal	230	230	0	Flow below Mesilla Dam	810	960	-150
Westside Canal	575	575	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-20	-20	0	Flow at American Dam	730	880	-150
Total Upper Valley	**1400**	**1400**	**0**	**District Totals**			
State Line	**6/20/24**	to	**6/22/24**	Total for EBID	1285	1285	0
La Union West TX	10	10	0	Total for EPCWID	668	818	-150
La Union West NM	90	90	0	**Total for Both Districts**	**1953**	**2103**	**-150**
La Union East TX	90	90	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-320**	**-320**	0
3 Saints East TX	15	15	0	Total EBID, EPCWID, Mexico	2130	2280	-150
3 Saints East NM	15	15	0	Release	2450	2600	-150
Totals State Line	**240**	**240**	**0**				
Lower Valley	**6/23/24**	to	**6/23/24**	**Sun**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	60	160	-100		5.78	5.78	11.56
JR-WTP	93	93	0	Reservoir Elevation (ft)			4144.49
Riverside Canal	354	404	-50	Flow Rate (cfs)			2452
Total Lower Valley	**553**	**703**	**-150**	Difference (Release and Gates Flow) cfs			2
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.78	5.78	11.56