Time of Order: **1100** Date of Order: 7/12/24

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/12/2024

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/12/24**	to	**7/13/24**	**River Boost**	-250	-250	0
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	0	-20	20	Caballo Release	2480	2380	100
River Pumps	15	15	0	Flow below Percha Dam	2200	2100	100
Leasburg Canal	290	310	-20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	10	10	0	Flow at Leasburg Cable	1895	1795	100
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Eastside Canal	210	210	0	Flow below Mesilla Dam	950	850	100
Westside Canal	555	555	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-20	-30	10	Flow at American Dam	870	780	90
Total Upper Valley	**1360**	**1350**	**10**	**District Totals**			
State Line	**7/14/24**	to	**7/17/24**	Total for EBID	1220	1220	0
La Union West TX	50	50	0	Total for EPCWID	833	733	100
La Union West NM	50	50	0	**Total for Both Districts**	**2053**	**1953**	**100**
La Union East TX	90	80	10	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-250**	**-250**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2230	2130	100
3 Saints East NM	0	0	0	Release	2480	2380	100
Totals State Line	**210**	**200**	**10**				
Lower Valley	**7/15/24**	to	**7/18/24**	**Mon-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	80	80	0		5.92	5.92	11.84
JR-WTP	90	90	0	Reservoir Elevation (ft)			4142.98
Riverside Canal	477	387	90	Flow Rate (cfs)			2479
Total Lower Valley	**693**	**603**	**90**	Difference (Release and Gates Flow) cfs			-1
Mexico	**177**	**177**	**0**	U.S.B.R. gate settings	5.92	5.92	11.84