Time of Order: **1100** Date of Order: 6/14/26

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/14/2026

Approved EPCWID: EP Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/14/26**	to	**6/15/26**	**River Boost**	-785	-770	-15
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	-20	0	-20	Caballo Release	2650	2650	0
River Pumps	15	15	0	Flow below Percha Dam	2370	2370	0
Leasburg Canal	300	350	-50	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**-150**	**-150**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1925	1855	70
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-320**	**-320**	0
Eastside Canal	180	180	0	Flow below Mesilla Dam	885	815	70
Westside Canal	520	520	0	Gain/Loss Mesilla-American	**-315**	**-300**	-15
(-) Bypass WW32	-50	-50	0	Flow at American Dam	620	565	55
Total Upper Valley	**1245**	**1315**	**-70**	**District Totals**			
State Line	**6/16/26**	to	**6/17/25**	Total for EBID	1155	1225	-70
La Union West TX	30	30	0	Total for EPCWID	639	584	55
La Union West NM	70	70	0	**Total for Both Districts**	**1794**	**1809**	**-15**
La Union East TX	60	60	0	**Project Totals**			
La Union East NM	20	20	0	Total Gains/Loss	**-785**	**-770**	-15
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	1865	1880	-15
3 Saints East NM	0	0	0	Release	2650	2650	0
Totals State Line	**180**	**180**	**0**				
Lower Valley	**6/17/26**	to	**6/18/26**	**Wed-Thurs**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	80	60	20		6.24	6.24	12.48
JR-WTP	93	93	0	Reservoir Elevation (ft)			4139.19
Riverside Canal	325	290	35	Flow Rate (cfs)			2592
Total Lower Valley	**549**	**494**	**55**	Difference (Release and Gates Flow) cfs			-58
Mexico	**71**	**71**	**0**	U.S.B.R. gate settings	6.24	6.24	12.48